



# Clark County Department of Building & Fire Prevention

4701 West Russell Road, Las Vegas, NV 89118 ~ (702) 455-3000 ~ Fax (702) 221-0630

## Concrete Supplier Audit Form (TG-42)

Jerome A. Stueve, P.E., Director  
Samuel D. Palmer P.E., Assistant Director • Girard W. Page, Fire Marshal

Plant Name or Location: \_\_\_\_\_

Company Operating Plant: \_\_\_\_\_

Verify by inspection that a NRMCA Certification of Conformance for the concrete production facility, current within the last two years, is available at the ready-mixed concrete production site.

Verify by inspection that a PCI, NPCA, CSA or APA Plant Certification for the concrete production facility, current within the last year, is available at the precast concrete production site.

Verify by inspection that a test report from a testing laboratory, approved by the Clark County Department of Building, current within the last year, is available for each concrete aggregate in use at the production facility. The test report shall certify conformance to ASTM Standard C 33, C330 or C 404, whichever is applicable. Test results for C 33 aggregates shall include alkali reactivity.

Verify by inspection of manufacturer's test reports, product data or shipping documents that each cement in use at the production facility conforms to ASTM Standard C 150, C 595, C 845 or C1157, whichever is applicable.

Verify by inspection that mixing water meets the requirements of Section 5.1.3 of ASTM Standard C 94; Section 5.1.3 of ASTM Standard C 685; ASTM Standard C 1602; Sections 3.1.6, A3.1.6 and 6.2.2.3 of PCI Manual 116; or Sections 3.1.6, C4.12 and 6.2.2.3 of PCI Manual 117, whichever is applicable.

Verify by inspection of manufacturer's test reports, product data or shipping documents that each admixture in use at the production facility conforms to ASTM Standard C 260, C 494, C 618, C979, C 989, C 1017, C 1240, C 1582 or D 98, whichever is applicable.

\_\_\_\_\_  
(Signature of P.E.)

\_\_\_\_\_  
(Date)

(SEAL)

Attachment A